



The approved development will be carried out in strict accordance with the following Tree Protection Plan and Arboricultural Method Statement, see separate and specific notes below under the following headings:

2. Responsibility for implementation of the Tree Protection Plan and Arboricultural Method Statement
  2. Phasing of works
  3. Distribution of Tree Protection Plan and Arboricultural Method Statement
  4. General measures, including access, storage of materials etc.
  5. Tree works
  6. Tree protection barrier erection
  7. Temporary ground protection installation
  8. Demolition works
- 1) Responsibility for implementation of the Tree Protection Plan and Arboricultural Method Statement.
- Before any site works, including site clearance, take place, a person will be made responsible for the correct and full implementation of the plan and statement (the responsible person). The responsible person will typically be the project manager or site manager, but whoever is appointed they will be responsible for the full and correct implementation of this plan and statement, and will be deemed liable for any failure to correctly and fully implement this plan.
  - When appointed, the responsible person will inform the Local Planning Authority and the project Arboriculturist of their appointment and will supply both with a full set of contact details.
- 2) Phasing of works.
- The development process will take place in accordance with the following sequence of events.
- Distribution of Tree Protection plan and Arboricultural Method Statement:
  - Tree works:
  - Tree protection barrier erection
  - Temporary ground protection installation
- 3) Distribution of tree protection plan and method statement
- It is the responsibility of the responsible person to ensure that all staff and contractors working on the development are aware of and abide by this Tree Protection Plan & Arboricultural Method Statement.
  - A scale copy of this plan will be attached to the site office notice board. Copies of this plan will always be available for taking out on site as necessary.
  - Reference to this Tree Protection Plan & Arboricultural Method Statement will form part of the standard induction briefing for all personnel coming into site.
- 4) General measures, including access, storage of materials etc...
- The following measures and restrictions will apply at all times.
  - No demolition or construction vehicles, materials or equipment will be permitted onto the site until the tree works are completed, the tree protection barriers have been erected, and the temporary ground protection installed.
  - When any large and/or tall and/or jibbed vehicles/ equipment are operating or maneuvering close to the crowns of trees to be retained, a specific banksperson will be appointed to supervise the movement and ensure that no damage is caused to the crowns of these trees through impact.
  - All activities usually carried out in the compound area, e.g. the storage of materials and equipment the mixing of concrete and mortar, the siting of rest cabins and the site office etc., will take place outside the construction exclusion zones created by the tree protection barriers, and the no dig area.
  - All underground services will be carefully routed so as to avoid crossing the RPA of all the retained.
  - No fires will be permitted on site.
- 5) Tree works
- Before any demolition or construction works commence, and before any demolition and construction vehicles, equipment and materials are delivered to site, the tree will be photographed.
  - All tree works will be carried out in such a way that no collateral harm is caused to trees to be retained.
  - All arisings will be disposed of in an approved manner and off site unless otherwise instructed by the client or the site manager.
- 6) Tree protection barrier erection
- After the tree works are completed, but before any demolition or construction works commence, and before any demolition and construction vehicles, equipment and materials are delivered to site, the tree protection barriers will be erected at the positions illustrated in this plan.
  - This barrier will either comply with the illustration in this plan, or will comply with the following specification.
  - The barrier will comprise a minimum 2m tall welded mesh fence panels on rubber or concrete feet secured with ground pins.
  - The fence panels should be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence
  - The distance between the fence couplers should be at least 1m and should be uniform throughout the fence.
  - The panel should be supported on the inner side by stabilizer struts, which should normally be attached to a base plate secured with ground pins.
  - Where the fencing is to be erected on retained hard surfacing or it is otherwise unfeasible to use ground pins, e.g. due to the presence of underground services, the stabilizer struts should be mounted on a block tray.
  - The barrier will have an A3 size informative/ warning notice attached on the construction site side, at approximately 1.6 meters above ground level, and at no more than 6 meter intervals. An example of a suitable notice follows this plan.
  - No construction access whatsoever will be permitted in the construction exclusion zones formed by the tree protection barriers.
  - The tree protection barriers will be retained in place and intact until all demolition and construction activities have been completed and all demolition and construction materials, equipment and vehicles have been removed from site.
  - The barriers will be inspected by the project Arboriculturist after erection and no further site works may be carried out until the barrier have been approved by the project Arboriculturist.
- 7) Temporary ground protection installation
- N/A
- 8) Demolition works
- Demolition works will take place only after the tree protection barriers have been erected and the temporary ground protection installed.

t. 02382 542011  
e. [info@rs-studio.co.uk](mailto:info@rs-studio.co.uk)  
w. [www.rs-studio.co.uk](http://www.rs-studio.co.uk)

Drawing Title:  
Tree Protection Plan  
AS PROPOSED

Project Title:  
12 Heathlands Road  
Chandlers Ford,  
SO53 1GW

Drawing No.:

1446-DC-01

Date: Apr 22

Scale: As shown

Drawn: ML

Checked: RS

This drawing is the copyright of the company and must not be reproduced or used without permission. Annotated dimensions are to be taken in preference to scaled dimensions and site dimensions must be checked before work is commenced.