


HIWFRS HQ Refurbishment

Live Fire Training Facility




HIWFRS – HQ Live Fire training - Logistics

Stage: MC2 – July 22


**MORGAN
SINDALL**

CONSTRUCTION



Site Works – Existing Site

HIWFRS Live Fire - Clear Site




Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 – Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access

HIWFRS Live Fire - Establish Compound




Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 – Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access

HIWFRS Live Fire - Construct Concrete Slab




Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 - Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access

**MORGAN
SINDALL**
CONSTRUCTION

HIWFRS Live Fire - Install New Filtration Equipment




Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 – Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access


HIWFRS Live Fire - Install New Live Fire Facility



Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 - Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access




Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 - Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access

HIWFRS Live Fire - Install External Finishes



Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 – Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access

HIWFRS Live Fire - Clear Previous Fire Fighting Area



Site Works - Overview

- 1 – New Live Fire Training Facility
- 2 – Morgan Sindall Site cabins
- 3 – Existing Live Fire Training Facility - removed upon completion of new.
- 4 – HIWFRS Training yard – Very limited construction deliveries only
- 5 - Rear site access gate into HIWFRS HQ

Red Arrows HIWFRS emergency access – NO stopping
Blue Arrows MS construction access