

QUALITY CONTROL REPORT

SITE COMMENCE DATE: 04/12/2023

REPORT NO. V346QCR_.006

REPORT DATE		PROJECT NAME	PREPARED BY
Date	25/03/24	V346 MOORHILL	Billy Beaven
VIKING SITE MANAGER		ENGINEER	HIGHWOOD PROJECT MANAGER
Kevin Edinberry		Greg Layfield	Chris Curtis
LOCATION			
Moorhill Road, West End, Southampton, SO30 3AZ			

STORM DRAINAGE

QUESTION	ANSWER	NOTES/ACTIONS	EVIDENCE
Has the storm drainage been laid to fall as per engineers design?	YES	See photo . Storm drainage was laid as per drawing number 024.5050.502 Manhole positions were checked by Engineer Greg layfield and all within tolerance.	

Have RWP positions been laid to engineers as shown on substructure layouts ?

YES

See photos

Kev Edineberry
(site foreman)


Has checked and confirmed all positions are as per current substructure layout.



were the Headwalls installed as per engineers design in to the attenuation ponds?

YES

See photos



Have attenuation ponds been formed to positions and design as engineers details ?	YES	See photos. .attenuation design levels were loaded on to GPS machine control and formed as shown. Topsoil to ponds to be undertaken at external works stage.	
--	------------	---	--
