

Robert Hall – Timber Frame Conservation

Method statement for heritage dismantle and storage of Granary building at Chalcroft Farm

- Area around Granary tidied to accommodate portable scaffold by Groundworker provided by client.
- Remove all plasterboard from interior panels to reveal structure, all plasterboard to be placed in skip provided by client.
- From a portable scaffold, strip roof of all materials.
- All other general waste to be placed in General waste skip provided by client.
- Conduct full survey of frame.
- Produce working drawing of frame.
- Dismantle timber frame.
- Arrange timber into six individual piles.
- Label all timber components to correlate with working drawing produced.
- All materials will be stored in Chalcroft Barn and saddle stones in lockable unit at Hillcrest for extra security.
- Client to retain working drawings for future use of materials or the rebuilding of granary.