

Sherborne House School - tree works schedule by priority

Tree no.	Species	Location	Preliminary Recommendations	Priority rating	Notes
T17	Oak	North of nursery	Deadwood thoroughly on south side over play area. Sever ivy.	1- within 3 months	
T19	Oak	North of outside seating ring	Deadwood thoroughly on south side. Stack timber as habitat pile.	1- within 3 months	
T1	Oak	Southern corner	Sever ivy.	2- within 1 year	
T2	Oak	Southern corner	Sever ivy.	2- within 1 year	
G3	Laurel	Southern corner, encroaching parking	Cut back hard to clear encroachment	2- within 1 year	
T4	Oak	West side of car park	Sever ivy and young trees from base.	2- within 1 year	
T5	Oak	In car park	Sever ivy.	2- within 1 year	Compaction from vehicles is a likely cause of damage.
G6	Laurel	South of shed	Cut back hard to clear roof by 2m	2- within 1 year	
T7	Oak	South of classroom, nursery	Crown lift to clear classroom & shed by 2-2.5m to good pruning points.	2- within 1 year	
T8	Scots pine	South west boundary	Sever ivy.	2- within 1 year	
T11	Birch	Northwest boundary	Sever ivy.	2- within 1 year	
T12	Oak	Northwest boundary	Remove deadwood. Assess condition in summer 2024.	2- within 1 year	Skip on root plate possible cause of damage - relocate away from trees if possible
T14	Oak	North boundary	Proximity pruning to clear roof by 2-2.5m. Max cut size 40mm Ø. Clear stem epicormic to 4.5m	2- within 1 year	
G20	Oak x 2	Road frontage	Sever ivy. Deadwood over road.	2- within 1 year	
T9	Oak	Adjacent 55 Oakwood	Proximity pruning to clear roof by 2-2.5m. Max cut size 40mm Ø. Clear stem epicormic to 4.5m	2- within 1 year	
T15	Cherry	Near shed	Fell and replace.	3- within next inspection interval	
T18	Oak.	Northeast boundary, possibly offsite	Low target but fell if school's, advise neighbour if not.	3- within next inspection interval	Determine ownership before carrying out works.