

T2 - Silver Birch, crown lift back to source all branch stems below the hedge line at 3.5m. Tree is in decline, take the weight out of the lower branches to allow the hedge to establish and make easier to contain as well as to manage and enjoy the garden space. First lateral over the garden is in decline and although a larger wound if it were to fail is a potential hazard.

