

Details of tree inspections

Site name: Nightingale Close, 4

Risk zone: Not Applicable

Contact:

Trees: 1

Work items: 2



MAINTAINING BRITAIN'S TREES

Ref.	Species	Description	Measurements	Survey Notes	Condition	Recommendations
T1	Pedunculate Oak (Quercus robur)	Target - dwelling. Target - neighbours dwelling. Target - neighbours out building. Surrounded by paving slabs.	Height (m): 22 Crown Radius (m): 6 Life Stage: Mature	Single stem from base Multi branch unions at 3m. Pruning history - Reduced away from properties to west, with excessive reaction growth now encroaching onto the buildings. Over-extended branches present to north, east and south.	Good	Recommendations 1: Reduce over extending limbs to north, east and west by up to 2 m. Thin reaction growth on west to establish leaders, reduce leaders to create a 2m separation. Reduce upper west of canopy back to inline with lower, to remove any overhang of the building. Note: permission from owners of rear gardens of no. 3 and 5 nightingale close and 4, 6 and 8 Woodlands Way is required for the works to be done. Timescale: 23-Aug-2023 (1 Year)