Drawing to be read in association with arboricultural (eapa) appraisal and method statement. If in any doubt, details should be confirmed with project arboricultural consultant prior to commencement. Any work within root protection areas of trees should only commence following briefing from project arboricultural consultant. It should be confirmed that no legal restrictions, including (but not limited to) those imposed by Tree Preservation Order (TPO), conservation area, planning condition and/or protected species legislation, are in force before commencing ANY work recommended as part of this drawing, associated reports or verbal advice provided by the project arboricultural consultant.

# TREE PROTECTION PLAN

THE ORIGINAL OF THIS DRAWING WAS PRODUCED IN COLOUR - A MONOCHROME COPY SHOULD NOT BE RELIED UPON

ECOLOGY BUFFER ZONE
to include new woodland planting blocks and new orchard area - refer to ecology and landscape details.
Refer also to AIA for info on mitigation planting

ACCESS THROUGH

SuDS POND
reed bed

A
sedum
pv panels

B
pv panels
sedum

C
pv panels

D
pv panels

break out space

YARD (OPEN STORAGE)

ACCESS ROAD

PATH (UM) - Foot path 10

New planted strip shown in olive green

G15 Mixed species - various 0.2 C2 RPA2.4m

T26 Ash 2.35 C2 RPA4.2m

G14 Ash 3.3 C2 RPA4.6m

Extent of G14 ash crown as surv.

G13 Ash 2.4 C2 RPA3.6m

T27 Oak 5.6 C 5.3 B2 RPA9.3m

G12 Willow 0.4 C2 RPA4.8m

T11 Dead 0.3 U

T10 Aspen 0.3 B2 RPA6m

T9 Birch 0.5 C2 RPA6m

G10 Birch 0.3 C2 RPA3.6m

T12 Birch 0.4, 0.3 C2

T16 Other (Deciduous) 0.1, 0.1, 0.2 U

T23 Fruit 0.17 C1 RPA3.1m

T22 Oak 0.35 B2 RPA4.2m

T17 Beech 0.45 B2 RPA5.4m

T19 Oak 0.4 B2 RPA4.8m

T18 Dead 0.4 U

T20 Ash 0.3, 0.3 U

T21 Birch 0.3 U

T24 Oak 0.45 B2 RPA5.4m

T25 Oak 0.47 B2 RPA5.7m

T26 Oak 0.3 U

T15 Magnolia 0.05, 0.074 C2 RPA1.2m

T14 Birch 0.158? C1 RPA1.8m

T13 Oak 0.15 C2

G11 Mixed species - various 0.2 C2

G8 Ash 0.3 U

T8 Aspen 0.5 B2 RPA6m

G7 Mixed species - various 0.4 C2

T7 Oak 0.4 C2

T6 Oak 0.4 C2

T5 Oak 0.4 C2


T4 Oak 0.4 C2


T3 Oak 0.4 C2

T2 Oak 0.4 C2

T1 Oak 0.4 C2

Default specification for protective barrier




**TREE PROTECTION AREA KEEP OUT!**

**TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER. CONTRAVENTION OF A TREE PRESERVATION ORDER, MAY LEAD TO CRIMINAL PROSECUTION. THIS FENCING MUST NOT BE REMOVED WITHOUT PERMISSION FROM TPP, TREE AND LANDSCAPE OFFICER**

ATTENTION!

TREE PROTECTION

Tree protection comprises two elements;

1 Fencing AND
2 ground protection

**Do not assume that because you are outside the fence you are outside the RPA.**

## Legend

Tree number | Common name | Tag number | Root protection area (RPA) for retained trees

T13 oak 1234
0.24m A1 RPA3.6m

Indicative crown spread based on measurements at cardinal points (N,S,E,W). Trees for removal shown with dotted red canopy line

Diameter in metres*

British Standard category in words

root protection area (RPA) radius in metres.

British Standard category as colour coded circle and crown spread:
A B C U

*where the tree is multi stemmed, the figure stated is the calculated combined stem diameter, as recommended by BS5837:2012 (unless otherwise stated in the drawing).

Proposed new development.

Tree Protection barrier - Protective fencing to BS5837:2012. Refer to BS5837 figure 2 and figure 3 as appropriate.

Low impact surfacing will be required to install new access and/or parking areas within RPA to prevent root damage. Protective fencing may be relaxed to undertake operations following approval by project arborist and should be replaced once operation is completed. Refer to relevant sections of arboricultural impact appraisal and method statement.

Space restrictions will require ground protection capable of supporting the level of construction traffic entering the area (refer to guidance in text box within drawing). Refer to relevant sections of arboricultural impact appraisal and method statement.

Ground protection specification for different levels of construction traffic (after BS587:2012):

- Pedestrian movements – scaffold boards placed either on top of a driven scaffold frame to form a suspended walkway; or on top of a compression resistant layer of 150 mm depth of woodchip, laid onto a geotextile membrane;
- Plant (pedestrian operated up to 2t gross weight) - scaffold boards placed on compression resistant layer placed upon a compression resistant layer of 150 mm depth of woodchip, laid onto a geotextile membrane;
- Construction traffic (wheeled or tracked exceeding 2 t gross weight) - an alternative system (e.g. proprietary systems or pre cast reinforced concrete slabs) to an engineering specification designed in conjunction with the project arboricultural consultant, to accommodate the expected loading.

Service pendula

For replacement trees refer to submitted landscape plan.


**Technical Arboriculture**
www.techarb.co.uk

Technical Arboriculture Limited
1 Chase Farm Close
Waltham Chase
Hampshire
SO32 2UB
01489 896 655 info@techarb.co.uk


| | |
|---|---|
| PROJECT | **MOORLANDS FARM Hedge End** |
| DATE | August 2022 |
| JOB REF | AIA/AMS-KC/MOORLANDS/001 |
| DRAWING NO | TPP-KC/MOORLANDS/001 sheet 2 of 2 |
| DRAWN | KC |
| SCALE | 1:200 at A0 |
| STATUS | FINAL |
| REVISION | B |

REVISION NOTES
B - amendments to site layout

TREE PROTECTION PLAN


For planning purposes only unless otherwise authorised by author. Technical Arboriculture does not guarantee the accuracy of the information contained within this drawing . No liability for any loss whatsoever can be accepted as a result of the use of this drawing or any data or information taken from it or associated arboricultural impact appraisal, arboricultural method statement or tree survey schedule.