TREE PROTECTION PLAN

Drawing to be read in association with arboricultural impact appraisal and method statement. If in any doubt, details should be clarified with the project arboriculturist prior to commencement. Any work within root protection areas of trees should only commence following briefing from project arboriculturist. It is the contractors responsibility to ensure that all consents and permissions are obtained and that no legal restrictions, including but not limited to those imposed by Tree Preservation Order (TPO), conservation area, planning conditions and/or obligations or other statutory legislation, are in force before commencing. ANY work recommended as part of this drawing, associated reports or verbal advice provided by the project arboriculturist and/or consultant

THE ORIGINAL OF THIS DRAWING WAS PRODUCED IN COLOUR - A MONOCHROME COPY SHOULD NOT BE RELIED UPON

PATH (UM) - Foot path 10

S ROAD (Existing)

S ROAD (New)

T5 Aspen
0.5 B2 RPA6m

GTHH1 Cypress
0.4 C2

G6/H4/2 Cypress
0.4 C2

Approximate Edge of Motorway

Existing access road retained and to be resurfaced only.

T7 Cypress
0.55 B2 RPA6.6m

T6 Cypress
0.55 B2

T5 Beech
0.15 C2

G6 Mixed species - various
0.2 B2 RPA2.4m

T4 Oak
0.4, 0.3, 0.2 B2 RPA6m

T3 Aspen
0.35 B2 RPA4.2m

G5 Aspen
0.3 B2 RPA3.6m

New saplings planted on embankment

T2 Cherry
0.4 B2 RPA4.8m

G4 Aspen
0.55 C2

G3 Aspen
0.3 B2

G1 Cherry
0.3 B2 RPA3.6m

G2 Hawthorn
0.1 C2

G1 Hawthorn
0.1 C2


T1 Cherry
0.3 B2 RPA3.6m


PATH (UM) - Foot path 10

WELLINGTON PARK

0 1 2 3 4 5 6 8 10 12 14 16
SCALEBAR 1:200

Default specification for protective barrier





TREE PROTECTION AREA
KEEP OUT!

TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER. CONTRAVENTION OF A TREE PRESERVATION ORDER, MAY LEAD TO CRIMINAL PROSECUTION. THIS FENCING MUST NOT BE REMOVED WITHOUT PERMISSION FROM TPO, TREE AND LANDSCAPE OFFICER

ATTENTION!

TREE PROTECTION

Tree protection comprises two elements;

1. Fencing AND
2. ground protection

Do not assume that because you are outside the fence you are outside the RPA.

N

Legend



*where the tree is multi stemmed, the figure stated is the calculated combined stem diameter, as recommended by BS5837:2012 (unless otherwise stated in the drawing).

Proposed new development.

Tree Protection barrier - Protective fencing to BS5837:2012. Refer to BS5837 figure 2 and figure 3 as appropriate.

Low impact surfacing will be required to install new access and/or parking areas within RPA to prevent root damage. Protective fencing may be relased to undertake operations following approval by project arborist and should be replaced once operation is completed. Refer to relevant sections of arboricultural impact appraisal and method statement.

Space restrictions will require ground protection capable of supporting the level of construction traffic entering the area (refer to guidance in text box within drawing). Refer to relevant sections of arboricultural impact appraisal and method statement.

Ground protection specification for different levels of construction traffic (after BS5837:2012):

- Pedestrian movements - scaffold boards placed either on top of a driven scaffold frame to form a suspended walkway; or on top of a compression resistant layer of 150 mm depth of woodchip, laid onto a geotextile membrane;
- Plant (pedestrian operated up to 2t gross weight) - proprietary, inter linked ground protection boards placed upon a compression resistant layer of 150 mm depth of woodchip, laid onto a geotextile membrane;
- Construction traffic (wheeled or tracked exceeding 2 t gross weight) - an alternative system (e.g. proprietary systems or pre cast reinforced concrete slabs) to an engineering specification designed in conjunction with the project arboricultural consultant, to accommodate the expected loading.

Hedge planting

For replacement trees refer to submitted landscape plan.

Technical Arboriculture
www.techarb.co.uk

Technical Arboriculture Limited
1 Chase Farm Close
Waltham Chase
Hampshire
SO32 2UB
01489 896 655 info@techarb.co.uk

PROJECT	**MOORLANDS FARM Hedge End**
DATE	March 2023
JOB REF	AIA/AMS-KC/MOORLANDS/001
DRAWING NO.	TPP-KC/MOORLANDS/001 sheet 1 of 2
DRAWN	KC
SCALE	1:200 at A0
STATUS	FINAL
REVISION	D

REVISION NOTES
B - amendments to site layout.
C - amendments to site layout.
D - amendments to site layout.

TREE PROTECTION PLAN

For planning purposes only unless otherwise authorised by author. Technical Arboriculture does not guarantee the accuracy of the information contained within this drawing. No liability for any loss whatsoever can be accepted as a result of the use of this drawing or any data or information taken from it or associated arboricultural impact appraisal, arboricultural method statement or tree survey schedule.

0 1 2 3 4 5 6 8 10 12 14 16
SCALEBAR 1:200